EcoTec, Inc.



ENVIRONMENTAL CONSULTING SERVICES 102 Grove Street Worcester, MA 01605-2629 508-752-9666 / Fax: 508-752-9494

June 8, 2022

Sturbridge Conservation Commission Town Hall 308 Main Street Sturbridge, MA 01566

Re: 237 Cedar Street, Sturbridge, MA (DEP File #300-1107)

Subject: Wetland Replication Monitoring

Dear Commissioners:

EcoTec is providing the following, photo-documented report as the designated Professional Wetland Scientists (per Special Condition No. 17) for this project. Construction of the replication area was completed, under our direct supervision, between January 4, 2022 and May 25, 2022. Site photos are attached. Project status is as follows:

The wetland replication area has been completed including installation of siltation control barriers, designation of trees to be saved, selective excavation to sub-grade, placement of topsoil, planting, seeding and placement of woody material on the surface of the area. The attached photo pages depict the seed mix label and woody planting invoice as well as phases of construction and planting. The as-built survey is in progress and an as-built plan will be provided as soon as possible. In our opinion, the wetland replication area has been constructed in accordance with the approved plan and in accordance with standard, Department of Environmental Protection regulations and procedures.

In addition, the driveway culverts have been installed and these features will also be included in the asbuilt survey, as required.

Please let me know if you have any comments or questions.

Sincerely.

Arthur Allen, CESSWI, CWS, CPSS


Mila

Senior Environmental Scientist

Attachment: 3 photo pages

AA/Monitoring/Sturbridge 237 Cedar Replication Construction

ECOTEC PHOTOS - REPLICATION AREA CONSTRUCTION, 237 CEDAR ST., STURBRIDGE, MA



1. Wetland Seed Mix



NEW ENGLAND PROVENANCE TREES, SHRUBS, & HERBACEOUS PLANTS

JOB NAME	REQUESTED BY	SHIP VIA	PAYMENT TERM	IS TITLE	TRANSFER	
HOME	MIKE	CUST PICK-UP	CC	FCA	FCA Nursery	
QTY	DE	SCRIPTION		PRICE	TOTAL	
12	ACER RUBRUM, RED MAPLE,	. 18-24", #2 CNTR		10.00	120.00	
12	VACCINIUM CORYMBOSUM, HIGHBUSH BLUEBERRY, 18-24", #1			9.50	114.00	
	VIBURNUM DENTATUM, NORTHERN ARROWWOOD, 2-3FT, #1			10.00	120.00	
	CLETHRA ALNIFOLIA, SWEET		4", #1POT	10.00	120.00	
	ILEX VERTICILLATA, WINTERS			11.00	132.00	
12	CORNUS AMOMUM, SILKY DO	ogwood, 2-3FT, #1	POT	10.00	120.00	
	ECT TO AVAILABILITY AT TIME OF ORDER ENTRY, IF CHANGE THIS QUOTE INTO AN ORDER PLEASE SEND US		NTRY, IF SUE	TOTAL		
J WOULD LIKE TO	CHANGE THIS QUOTE INTO AT	N ORDER PLEASE SEN	ID US		\$726.00	
J WOULD LIKE TO JR PURCHASE OF		N ORDER PLEASE SEN DW INDICATING YOUR	SALE	S TAX (6.25%)	\$726.00 \$45.38 \$771.38	

THANK YOU FOR CONSIDERING NEW ENGLAND WETLAND PLANTS, INC TO BE YOUR SUPPLIER OF SEED MIXES, EROSION CONTROL PRODUCTS AND LOCAL PROVENANCE NATIVE PLANTS.

2. Woody Plant Invoice

ECOTEC PHOTOS - REPLICATION AREA CONSTRUCTION, 237 CEDAR ST., STURBRIDGE, MA





4. Wetland plant layout

ECOTEC PHOTOS - REPLICATION AREA CONSTRUCTION, 237 CEDAR ST., STURBRIDGE, MA



5. Finished replication area with plantings, seeding and woody material